

1. PRODUCTION KPI SUMMARY – Line Pipes PO 1506050 | IR-077 | 25.05.2026 – 31.05.2026



| PO QTY (M) | INSPECTED (M) | FABRICATED % | RELEASED (M) | RELEASED % | PENDING (M) |
|------------|---------------|--------------|--------------|------------|-------------|
| 53,838.6   | 32,699.8      | 60.7%        | 31,278.3     | 58.1%      | +1,421.5    |

2. LINE PIPES DETAIL – POAS (EEW Items 100–800) | As on 29.05.2026

| SEQ | EEW | QE   | USE / DESTINATION                       | STATUS      | PO (M)   | INSP.(M) | PROD%  | REL(M)   | REL%   | PEND.(M) |
|-----|-----|------|-----------------------------------------|-------------|----------|----------|--------|----------|--------|----------|
| 1   | 100 | B4   | RISER/SPOOL (Calibrated Pipes 97.6 M)   | COMPLETED   | 427.0    | 431.2    | 101.0% | 431.2    | 101.0% | --       |
| 2   | 100 | B4-1 | TOPSIDE (Calibrated Pipes 48.8 M)       | COMPLETED   | 97.6     | 99.8     | 102.2% | 99.8     | 102.2% | --       |
| 3   | 100 | B4-2 | WELDING QUALIFICATION                   | COMPLETED   | 97.6     | 99.4     | 101.8% | 111.8    | 114.6% | -12.5    |
| 4   | 100 | B4-3 | EPRS                                    | COMPLETED   | 427.0    | 433.1    | 101.4% | 433.1    | 101.4% | --       |
| 5   | 200 | B5   | OFFSHORE LC2-SPLASH ZONE                | COMPLETED   | --       | --       | --     | --       | --     | --       |
| 6   | 300 | B6   | TOPSIDE (Calibrated)                    | COMPLETED   | 24.4     | 24.3     | 99.5%  | 48.7     | 199.8% | -24.5    |
| 7   | 400 | B7   | WELDING QUALIFICATION                   | COMPLETED   | 85.4     | 86.9     | 101.7% | 86.9     | 101.7% | --       |
| 8   | 400 | B7-1 | OFFSHORE LC1 – PL54N/PL54LN/PL56        | IN PROGRESS | 45,335.2 | 24,132.2 | 53.2%  | 22,664.0 | 50.0%  | +1,468.2 |
| 9   | 500 | B8   | WELDING QUALIFICATION                   | COMPLETED   | 134.2    | 136.5    | 101.7% | 149.0    | 111.0% | -12.5    |
| 10  | 500 | B8-1 | OFFSHORE LC2 – PL54N/PL54LN/PL56 (Cal.) | COMPLETED   | 3,367.2  | 3,396.2  | 100.9% | 3,371.9  | 100.1% | +24.2    |
| 11  | 500 | B8-2 | OFFSHORE LC2 – BTS                      | COMPLETED   | 2,196.0  | 2,196.7  | 100.0% | 2,196.7  | 100.0% | --       |
| 12  | 600 | B9   | WELDING QUALIFICATION                   | COMPLETED   | 122.0    | 124.5    | 102.0% | 124.5    | 102.0% | --       |
| 13  | 600 | B9-1 | TOPSIDE (Calibrated Pipes 146.4 M)      | COMPLETED   | 219.6    | 222.7    | 101.4% | 222.7    | 101.4% | --       |
| 14  | 600 | B9-2 | RISER/SPOOL (Calibrated Pipes 195.2 M)  | COMPLETED   | 1,183.4  | 1,186.5  | 100.3% | 1,186.5  | 100.3% | --       |
| 15  | 700 | B10  | OFFSHORE LC2-SPLASH ZONE                | COMPLETED   | --       | --       | --     | --       | --     | --       |
| 16  | 800 | B11  | TOPSIDE (Calibrated)                    | COMPLETED   | 122.0    | 130.0    | 106.6% | 151.6    | 124.2% | -21.5    |
| TOT |     |      |                                         |             | 53,838.6 | 32,699.8 | 60.7%  | 31,278.3 | 58.1%  | +1,421.5 |

B7-1: PO 45,335.2 M | Fabr. 24,132.2 M (53.2%) | Rel. 22,664.0 M (50.0%) | Pend. +1,468.2 M | Batch 4→31.07.2026 | Batch 5→31.08.2026 | Batch 6→31.10.2026 | MPQT 16/16 COMPLETED

Production Analytics



3. PTC PIPES – SAIPEM PO 1519921 (Welding Qualification / Ploiesti)

| SE Q | EEW | QE   | USE          | OD(mm ) | CS WT | CRA WT | MATERIAL                         | PO(M) | FABR.(M ) | F%      | NOS | DEL.DATE   |
|------|-----|------|--------------|---------|-------|--------|----------------------------------|-------|-----------|---------|-----|------------|
| 1    | 100 | B4-2 | WELD. QUAL.  | 616     | 25.4  | 3      | DNV MWPL 450 SFD C UNS N06625    | 24.4  | 24.930    | 102.2 % | 2   | 28.02.2026 |
| 2    | 200 | B5   | OFFSHORE LC2 | 641     | 34.9  | 6      | API 5L SAWL X65 PSL2S UNS N06625 | 12.2  | 12.225    | 100.2 % | 1   | 28.02.2026 |
| 3    | 400 | B7   | WELD. QUAL.  | 711.2   | 25.4  | 3      | DNV MWPL 450 SFD C,UNS N08825    | 62.3  | 62.340    | 100.0 % | 5   | 31.05.2025 |
| 4    | 500 | B8   | WELD. QUAL.  | 720.8   | 30.2  | 3      | DNV MWPL 450 SFD C,UNS N08825    | 12.2  | 12.471    | 102.2 % | 1   | 30.04.2026 |

All 4 Items 100%+. Dest: Ploiesti PTC (Romania). IRN: SEQ1→IRN-00002 | SEQ3→IRN-00001 | SEQ4→IRN-00060

5. VAGB DELIVERY STATUS – VOESTALPINE STEEL PLATES | 29.05.2026

Order 45650 – NFPS COMP3b | Item 400 B7-1 CRA Line Pipes | PO Full: 4,502 NOS | Item 400: 3,686 NOS

| EEW ITEM | PO FULL(NOS) | DELIVERED(NOS) | PENDING(NOS) | DELIVERY% | STATUS      | NOTE                                          |
|----------|--------------|----------------|--------------|-----------|-------------|-----------------------------------------------|
| Item 100 | 88           | 88             | --           | 100.0%    | COMPLETED   | Fully delivered to EEW.                       |
| Item 200 | 4            | 4              | --           | 100.0%    | COMPLETED   | Fully delivered to EEW.                       |
| Item 300 | 6            | 6              | --           | 100.0%    | COMPLETED   | Fully delivered to EEW.                       |
| Item 400 | 3,686        | 2,969          | 717          | 80.5%     | IN PROGRESS | B7-1 main lot. 2,969/3,686 NOS delivered.     |
| Item 500 | 464          | 464            | --           | 100.0%    | COMPLETED   | Fully delivered to EEW.                       |
| Item 600 | 126          | 126            | --           | 100.0%    | COMPLETED   | Fully delivered to EEW.                       |
| Item 700 | 10           | 10             | --           | 100.0%    | COMPLETED   | Fully delivered to EEW.                       |
| Item 800 | 16           | 16             | --           | 100.0%    | COMPLETED   | Fully delivered to EEW.                       |
| TOTAL    | 4,502        | 3,683          | 819          | 81.8%     | --          | Overall: 3,683/4,502 NOS. Item 400 pend: 717. |

VAGB PO FULL = 4,502 NOS | Item 400 = 3,686 NOS. All items except Item 400 COMPLETED (100%). Item 400: 80.5% (2,969 delivered, 717 pending). Overall VAGB delivery: 81.8%.

4. REMARKS & OPEN ACTIONS

| # | ITEM / QE                        | STATUS      | DESCRIPTION & ACTION REQUIRED                                                                                                                                                                                                        |
|---|----------------------------------|-------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Item 400 B7-1 (SEQ 8)            | IN PROGRESS | Main lot PO 45,335.2 M. Fabr. 24,132.2 M (53.2%), Rel. 22,664.0 M (50.0%). Pend: +1,468.2 M. Rem: ~21,203 M. Delivery: Batch 4→31.07.2026   Batch 5→31.08.2026   Batch 6→31.10.2026. Action: weekly FI throughput monitoring by IQS. |
| 2 | Items 100, 300, 500, 600, 800    | COMPLETED   | All sub-items fully fabricated and released. PO QTY exceeded in several cases (additional calibrated material). No open actions.                                                                                                     |
| 3 | Items 200 (B5) & 700 (B10)       | REMOVED     | SAIPEM PO Rev.02: Items 5 and 15 removed. PO QTY = 0. No activity required.                                                                                                                                                          |
| 4 | PTC Pipes – PO 1519921           | COMPLETED   | All 4 welding qualification items fabricated and delivered to Ploiesti PTC. Total: 111.1 M / 9 pcs. IRN issued for 3/4 items.                                                                                                        |
| 5 | VOESTALPINE Plates Receipt       | IN PROGRESS | Progress: 53.2% – ongoing. Monitor for potential impact on Batches 4–6 of Item 400.                                                                                                                                                  |
| 6 | Critical Documents (ITP/WPS/NDE) | IN PROGRESS | Approval 83% completed. Follow-up with EEW required to close pending approvals.                                                                                                                                                      |